

R

TUESDAY 12th AUGUST 58  
ARRIVED WOTHO ISLAND AT  
1900 HRS.

OFF LOADING OF TRAILERS  
C-15 & C-14 BEGAN AT 1415  
COMPLETED  
ASSEMBLING EQUIPT AT  
SITE FOR WORK AT 1600HRS  
DISCONNECTING PUMPS IN  
PUMP HOUSE DISCONNECTING  
REFRIGERS & RANGES, KNOCKED  
OFF 1715.

WE  
WEDNESDAY 13 AUG 1958  
DISMANTLING DIST UNIT  
AND GENERATORS, REMOVING  
TANKS FROM 30' TOWER  
PACKING CAMP EQUIPT IN  
TRANSPORTAINERS REMOVING  
FLIES FROM TENTS

THURSDAY 14 AUG  
BACKLOADING TRAILER &  
EQUIPT ABOARD LST,  
LOADING REEFERS AND  
RANGES ON TRAILERS  
BANDING EQUIPMENT ON

BEST COPY AVAILABLE

CLEANING + WASHING FLOOR  
OF MESS HALL & KITCHEN  
LOADING COMMUNICATION VAN  
AND HELIUM BOTTLE ON  
TRAILER AND BANDING  
LOADING KITCHEN EQUIPMENT  
TRAILER AND BANDING, MOVING  
EMPTY FUEL DRUMS BACK OVER  
PROPERTY LINE

THURSDAY 14 AUG  
BACKLOADING CRANE  
CATS & FOR LIFT ON  
LST, AND SECURING  
THEM FINAL CLEANUP  
OF CAMP SITE.  
OPERATION COMPLETED  
900AM SECURED

DEPARTURE - 1100 hrs

WORTH

DIST UNIT CLEVER BROOKS  
MOD 82000 SER SP57-1836  
CAP. 200 GPH

POWER PACK

MFC SALYERS EQUIPT CO  
MOD DAP 41260 SER # 1326  
60KW 120/208V  
ENG SER NO 6A68645  
GEN. " " 195-11-57

POWER PACK

MFC SALYERS EQUIPT CO  
MOD DAP. 41260 SER # 1325  
60KW 120/208  
ENG SER NO 6A68632  
GEN " " 131-C-57