

ENCLOSURE

SIXTH QUARTERLY REPORT SUMMARY OF SIGNIFICANT UNRESOLVED ISSUES WITH NEW DEFENSE NUCLEAR FACILITIES

SITE	FACILITY	TOTAL PROJECT COST (\$M)	STATUS			ISSUES ^b
			Critical Decision Approved	Design Completion"	Construction Completion	
Hanford Site	Waste Treatment and Immobilization Plant	12,263			(Operational 2019)	
	a. Pretreatment Facility		CD-3	65%	24%	1. Seismic ground motion—resolved (4) 2. Structural engineering 3. Chemical process safety —resolved (3) 4. Fire safety design for ventilation systems— new issue (6)
	b. High Level Waste Treatment Facility		CD-3	84%	19%	1. Seismic ground motion—resolved (4) 2. Structural engineering 3. Fire protection 4. Fire safety design for ventilation systems— new issue (6)
	c. Low Activity Waste Facility		CD-3	94%	60%	1. Fire protection
	d. Analytical Laboratory Facility		CD-3	89%	50%	1. Fire protection
	Demonstration Bulk Vitrification System Project	224	CD-I	95%	(Operational to be determined)	1. Confinement strategy —resolved (5) No design issues remain
	Interim Pretreatment System	182–310	CD-0	<5%	(Operational 2014)	No issues identified

a. Percent of design complete is an **estimate** of completion for the particular stage of design, i.e., if CD-0 is approved the percent represents the completion of conceptual design, if CD-I is approved the percent represents the completion of preliminary design, if CD-2 is approved the percent represents the completion of final design, if CD-3 is approved the design is typically 90% or greater of the final **design**.

b. Numbers in **parentheses** indicate the quarterly report in which an issue was considered resolved or a new issue was identified.

SITE	FACILITY	TOTAL PROJECT COST (\$M)	STATUS			ISSUES ^b
			Critical Decision Approved	Design Completion ^a	Construction Completion	
Hanford Site (continued)	K-Basin Closure Sludge Treatment Project	220 (Estimated using new conceptual design)	Returned to CD-0	0%	Starting (<i>Operational to be determined</i>)	1. Completeness of Preliminary Documented Safety Analysis —review terminated; document not relevant to new conceptual design (3) 2. Adequacy of project management and engineering
	Large Package and Remote Handled Waste Packaging Facility	390	CD-0	0%	Deferred (<i>Operational to be determined, post-2016</i>)	No issues identified
	Tank Retrieval and Waste Feed Delivery System	1,140	One subproject not using the formal CD process	Various degrees of completion	Various degrees of completion and operations	1. waste transfer system —resolved (3) No issues remain
	Immobilized High- Level Waste Interim Storage Facility	100	CD-3	90%	Deferred (<i>Operational to be determined</i>)	No issues identified
Idaho National Laboratory	Integrated Waste Treatment Unit Project	461 (Being reevaluated)	CD-3	>90%	15% (<i>Operational 2017</i>)	1. Pilot plant testing 2. Waste characterization 3. Distributed control system design
Los Alamos National Laboratory	Chemistry and Metallurgy Research Replacement Project	725-975 (Being reevaluated)	CD-1	90%	Some ground work (<i>Operational 2016</i>)	1. strategy —resolved (2) 2. Site characterization and seismic design 3. Safety-significant active ventilation system—resolved (2) reopened because of issue 6 (3) 4. Safety-class fire suppression system 5. Safety-class and safety- significant container design 6. Deficiencies in Draft Preliminary Documented Safety Analysis

SITE	FACILITY	TOTAL PROJECT COST (\$M)	STATUS			ISSUES ^b
			Critical Decision Approved	Design Completion ^a	Construction Completion	
Los Alamos National Laboratory (continued)	Technical Area-55 Reinvestment Project	72	Phase A: CD-2; Phase B: CD-0	60%	(Complete 2010) (Complete 2015)	1. Adequacy of safety systems—resolved (6)
	Upgrades to Pit Manufacturing Capability at Technical Area-55	Annual funding	Not formally implementing CD process		Work ongoing	1. Lack of adherence to DOE Order 413.3A—resolved (6)
	Radioactive Liquid Waste Treatment Facility Upgrade Project	96	CD-1	30%	(Operational 2012)	1. Weak project management and federal project oversight 2. Weak integration of safety into the design process
	New Solid Transuranic Waste Facility Project	40	CD-0	60%	(Operational 2012)	No detailed review completed
	Nuclear Material Safeguards and Security Upgrades Project, Phase 2	240	CD-1	30%	(Operational 2013)	No detailed review completed
	Technical Area-55 Radiography Project	38	CD-0	90% On hold	On hold	No detailed review completed
Nevada Test Site	Device Assembly Facility--Criticality Experiments Facility	150	CD-2/3A-D	90%	Long-lead procurement and facility modification in process (Operational 2011)	1. Structural cracks 2. Deficiencies in fire protection system
Oak Ridge National Laboratory	Building 3019— Uranium-233 Downblending and Disposition Project	371	CD-2/3A	60%	(Operational 2012)	1. Deficiencies in Preliminary Documented Safety Analysis
Paotex Plant	Weapon Surveillance Facility (previously called Component Evaluation Facility)	112	CD-0	On hold	(Operational on hold)	No detailed review completed

SITE	FACILITY	TOTAL PROJECT COST (\$M)	STATUS			ISSUES ^b
			Critical Decision Approved	Design Completion ^a	Construction Completion	
Savannah River Site	Pit Disassembly and Conversion Facility	2,450	CD-1	50%	<i>(Operational on hold)</i>	1. Assumption on combustible loading for seismically induced fire
	Salt Waste Processing facility	900	CD-2/3A	80%	Site preparation work started <i>(Operational 2013)</i>	1. Geotechnical investigation — <i>resolved (4)</i> 2. Structural evaluation 3. Quality assurance — <i>resolved (2)</i> 4. Hydrogen generation rate
	Plutonium Preparation Project	340-540	CD-1A	10%	Not started <i>(Operational 2014)</i>	No issues identified
	Waste Solidification Building	245-330	CD-1	90%	Not started <i>(Operational 2012)</i>	1. Structural design— <i>new issue (6)</i> 2. Deficiencies in Preliminary Documented Safety Analysis— <i>new issue (6)</i>
Y-12 National Security Complex	Highly Enriched Uranium Materials Facility	549	CD-3	100%	60% <i>(Operational 2009)</i>	1. Water supply for fire protection system — <i>resolved (6)</i>
	Uranium Processing Facility	1,400-3,500	CD-1	10%	<i>(Operational 2017)</i>	1. Preliminary hazards analysis development — <i>resolved (2)</i> 2. Nonconservative values for airborne release fraction and respirable release fraction — <i>resolved (6)</i>