

Reproduced from the holdings of the National Archives  
Pacific Southwest Region

HOLMES & NARVER, INC.  
ENGINEERS

405742

R

WEEKLY INSPECTION REPORT

Bldg. or Sta. 1202 W.O. 3217 Site Charlie-reef

For Week ending 11-14-53

WORK UNDERTAKEN Interior wall forms set. Forming openings. Placing wall re-steel. Most of wall electrical conduits installed. Outside wall forms being fabricated in shop.

MANPOWER AND EQUIPMENT

CONCRETE LOG

Previously Poured 46.5

Poured this Report 00

Total to date: 46.5

Total Estimated Required 220

REMARKS

BEST COPY AVAILABLE

REPOSITORY NATIONAL ARCHIVES  
PACIFIC SOUTHWEST REGION

COLLECTION RG 326 ATOMIC ENERGY COMMISSION

BOX No. 199624 (#608) A16334 326-65V0170

ELMER GENERAL

FOLDER JOB 884 PROJECT ENGINEERING FILE

DISTRIBUTION:

Resident Engineer

A.E.C. Resident Engineer

Historian

Accountant

/s/ Al Barabas

Inspector.