RESIDENT MANAGER JS

884

David L. Narver, Jr. Station 20

October 30, 1953

Attached is one (1) print and one (1) transparency of Sketch 626 showing field modifications required to the structural steel framing of Station 20, Site Charlie. This consists of increasing the size of fillet weld between specified columns and girders, and will be necessary because fabrication, now complete, was authorized in advance of approval of shop drawing.

DLNJr:RAB:eas Enes. 2

David L. Narver, Jr. Chief Project Engineer

Project Manager JS cc: Constr.-Oper. Div. (2) C. L. A. Bockemohle Project Engr. File 751 Mail Room (2)

BEST COPY AVAILABLE