Reproduced from the holdings of the National Archives
Pacific Southwest Region

SENT ~~OFFICIAL USE ONLY~~

405764

DISPATCHED
MAR 10 1954
HOLMES & NARVER
INCORPORATED
MSGCEN

PRESIDENT	
EXEC VICE PRES	
V PRES & GEN MGR	
CH FISCAL OFFCR	
ASST GEN MGR	I
OPER-CONST	I
INDUS RELATIONS	
PROCUREMENT	
ESTIMATING	
OFFICE MANAGER	
DIR OF ENGRNG	
CH DESIGN ENGR	
CH PRODUC ENGR	I
PROJ ENGR (884)	I
SALES DIVISION	
ACCOUNTING	
SECURITY	

R

RR UHPJA

DE LA254/UWLX 07

R 101834Z

FM HOLMES AND NARVER LOSA

TO HOLMES AND NARVER ENIWETOK

AEC GRNC

~~/OFFICIAL USE ONLY/~~ HOW NAN ONE ONE SIX NINE PD DAVE NARVER JR FROM DIETZE PD REUR ENGMSG SIX NINE ONE NINE PD THIS MSG IN TWO PARTS PD PART ONE PD ALLOWABLE STRESSES USED IN KIPS PER SQUARE INCH ARE AS FOLLOWS CLN STEEL CMM TWO SIX PNT SEVEN SMCLN CONCRETE COMPRESSION CMM TWO PNT TWO FIVE SMCLN CONCRETE SHEAR CMM ZERO PNT ONE FIVE SMCLN CONCRETE BOND ZERO PNT THREE TWO FIVE PD ALL VALUES INCLUDE ONE THIRD INCREASE FOR HORIZONTAL FORCE PD PART TWO PD FREE AIR PRESSURE USED ON ALL FACES EXCEPT FRONT FACE WAS SEVEN ZERO POUNDS PER SQUARE INCH PD REFLECTED PRESSURE USED ON FRONT FACE WAS ONE THREE ZERO POUNDS PER SQUARE INCH

10/1838Z

Gen. Bkin.

REPOSITORY NATIONAL ARCHIVES PACIFIC SOUTHWEST REGION
COLLECTION RG 326 ATOMIC ENERGY COMMISSION
BOX No. 199624 (#6081) A16334 326-65V0170
FOLDER ELMER GENERAL JOB 884 PROJECT ENGINEERING FILE

~~OFFICIAL USE ONLY~~