Reproduced from the holdings of the National Archives
Pacific Southwest Region

RESTRICTED

S. P. Howell-Jobsite 88[illegible]

David L. Narver, Jr. Assembly Benches [illegible] stations 50 and 60

[illegible] 15, 1953

The following letters are quoted [illegible] action:

UCRL letter COL 1064 dated August [illegible]

"The following additional facilities [illegible] required at stations 50 and 60

Station [illegible]

[illegible] each [illegible]

Station [illegible]

[illegible] each assembly benches

Benches to be of rugged construction, six feet long 37" high, 2 feet 6 inches deep with [illegible]" splash board. Top to be covered with masonite. It is requested that these benches be in place by completion [illegible] the buildings.

The above facilities are for [illegible]."

LASL letter J-19958 dated September [illegible]

"Reference is made to UCRL letter [illegible] 1064 dated 18 August 1953.

It is requested that four benches [illegible] this size be furnished Task Unit 14. Plywood may be substituted for masonite top covering and the term "of rugged construction" may be defined as being capable of supporting approximately one hundred pounds."

DEPARTMENT OF ENERGY [illegible]
SINGLE REVIEW AUTHORIZED BY
AA Sinisgalli 7-23-9[illegible]
REVIEWER (ADD)
NAME J.D. Lazon
DATE 7/29/94

David L. Narver, Jr.
[illegible] Project Engineer

DLNJr:ih

cc: Project [illegible]
Constr.- [illegible] (7)
Engineering File
Project Engineering [illegible]
751 [illegible]

SECURITY INFORMATION
RESTRICTED