Reproduced from the holdings of the National Archives
Pacific Southwest Region

PRESIDENT	
EXEC VICE PRES	
V PRES & GEN MGR	
CH FISCAL OFFCR	
ASST GEN MGR	I
[illegible] CONST	I
[illegible] RELATIONS	
PROCUREMENT	
ESTIMATING	
OFFICE MANAGER	
DIS OF ENGRNG	
CH DESIGN ENGR	
[illegible]	I
[illegible] ENGR	I
SALES DIVISION	
ACCOUNTING	
SECURITY	

PP UHPJD

DE LA254/UWLX

P 2120497

PRIORITY

FM HOLMES AND NARVER [illegible]

TO HOLMES AND NARVER [illegible]

AFC [illegible]

HOW MAN NINE SEVEN TWO SEVEN PD [illegible] FROM DAVE NARVER JR PD REURMSG FOUR SEVEN THREE FOUR PD PERMISSION GRANTED TO LEAVE TEMPORARY OPENING IN CORRIDOR WALL PROVIDED THAT THE HEIGHT OF THE OPENING IS INCREASED TO NINE FEET WITH THE BOTTOM LOCATED FIVE INCHES BELOW FINISHED FLOOR PD [illegible] PLACES THE TOP AND BOTTOM LIMITS AT THE NORMAL CONSTRUCTION JOINTS SHOWN ON DWG [illegible] TWO THREE EIGHT SECTION CHARLIE PD PROVIDE KEYS IN THE VERTICAL JOINTS AND WELD ALL SPLICED STEEL 21/20517

REPO[illegible]

COLL[illegible]

BO[illegible]

FOLDE[illegible]

CLR PLS ACK [illegible]

LA [illegible] RECD [illegible] DE