SECURITY INFORMATION
Reproduced from the holdings of the National Archives

HOLMES & NARVER, Inc.
Pacific Southwest Region

RESTRICTED

TO: [illegible]

FROM: C. [illegible]

[illegible] 864
[illegible]
[illegible] CAMP AREA - SITE CHARLIE

DATE: June 22, 1953

In reviewing the Completion Estimate for Clearing and Grading Camp Area, Site Charlie, we find that the estimated cost to complete has been established at the amount of $14,286, as compared to the Preliminary Estimate of $6,985 and the Current Cost Estimate prepared at the Jobsite in the amount of $3,385.

In view of the fact that your estimates for completion exceed by substantially four times the amount of your Current Cost Estimate, it is requested that Jobsite review this situation and prepare a revised Current Cost Estimate showing in detail the items that are included in order that we may determine that the work actually performed was in excess of that indicated on your Current Cost Estimate for $3,385.

[illegible]

[illegible]:mck

cc: Project Manager [illegible]
Contract Administrator
Chief of Operations
Chief Project Engineer
Controller [illegible]
Chief Estimator
Central Files (2)
Jobsite Files (2)

DEPARTMENT OF ENERGY [illegible]
SINGLE REVIEW AND [illegible]
REVIEWER (ADD)
NAME
DATE

[illegible]

SECURITY INFORMATION